





Tyra Progress Update

DAVID B SINCLAIR HEAD OF DECOMMISSIONING MAERSK OLIE OG GAS A/S





Decom Offshore 2017

UPDATE ON THE REDEVELOPMENT AND PART DECOMMISSIONING OF TYRA

24 MAY 2017


Dave Sinclair Maersk Oil Head of Decommissioning

Tyra Future






Tyra








Tyra plays a critical role S UNMANNED SATELLITES 5 90 percent OIL AND GAS PRODUCTION UPSIDE POTENTIAL 70 'significant' kboepd





Why was redevelopment needed?





- More than DKK 1 billion has been spent on mitigating subsidence in the last decades
- Demanning rigs are in place during winter until subsided structures have been removed
- The redevelopment is needed to re-establish inherently safe
 operations





Project Objectives



Execute project with an Incident Free mindset



Remove subsided topsides as soon as practically possible



Minimize the deferment of oil and gas production during the Tyra shut-in



Complete project within the approved budget



Embed a prevailing "One Maersk Oil" mindset in Ways of Working




Engage and leverage stakeholders and contractors to create value



Operate the new facilities 'as per design and expectations after start-up








Future Field Lay-out

New facilities

- Process platform and jacket
- Accommodation platform
 and jacket
- Six wellhead and riser topsides



Re-used facilities


- All satellites
- Six wellhead and riser jackets
- All development wells
- All subsea infrastructure

Removed facilities

 Process and Living Quarters at Tyra East and West




Satellites will remain as today but with production stop during construction



page 9




Wellhead and riser platforms to be extended and topsides replaced







Jackets will be reused











And replaced more than 10 metres higher as the wells are extended






A new process centre and a new accommodation platform will be installed





The old installations will be removed and the new Tyra will be ready for production in 2022





Decommissioning - Tyra Future

Campaign 1 - Replacement

Tyra East Facilities		Dry Weight [mT]	
Campaign 1 - Remove			
TEB Topsides	Wellhead module	1.120	
TEC Topsides	Wellhead module	830	
TEE Topsides	Riser platf.	1.450	
TEB-TEC bridge	Bridge	390	
TEE-TEB bridge	Bridge	440	
TEE-TEA bridge	Bridge	340	
TEF bridge module	Module	2.390	
TED flare tower	Flare tower	180	
TEA-TED bridge	Bridge	360	
SUM		7.500	

	Tyra West Facilities		Dry Weight [mT]
	Campaign 1	- Remove	
TWB top	sides	Wellhead module	760
TWC top	sides	Wellhead module	1.100
TWB-TW	'C bridge	Bridge	510
TWB-TWA bridge (lower)		Bridge	525
TWE-TW	A/IPF bridge (upper)	Bridge	295
TWD flar	re tower	Flare tower	240
TWA-TW	D bridge	Bridge	350
TWE	TWE NOGAT module (on the side on TWB-TWE bridge module)	Process module	640
	TWB-TWE bridge module	Process module	3.660
	TWE MSF structure (separate lift)	Utility deck	540
SUM		-	8.620

Tyra East Facilities		Dry Weight [mT]
Campaign 1 - Install		
TEB topsides	Wellhead module	1.500
TEC topsides	Wellhead module	1.300
TEE topsides	Riser platf.	1.600
TEB-TEC bridge		620
TEE-TEB bridge		390
TEE-TEA temporary bridge		340
TEG-TEC bridge		825
SUM		6.575

Tyra West Facilities		Dry Weight [mT]	
Campaign 1 - Install			
TWB topsides	Wellhead module	1.200	
TWC topsides	Wellhead module	1.200	
TWE topsides	Riser platf.	400	
TWB-TWC bridge		250	
TWB-TWE bridge		50	
TWB-TWA/IPF temporary bridge		295	
SUM		3.395	

This document contains proprietary information belonging to Maersk Oil and shall not be wholly or partially reproduced nor disclosed without prior written permission from Maersk Oil



Decommissioning - Tyra Future

Campaign 2 – Removal of Process Topsides

Tyra East Facilities		Dry Weight [mT]
Campaign 2 - Remove		
TEA topsides	Accommodation & Process module	16.000
SUM		16.000

Tyra West Facilities		Dry Weight [mT]
Campaign 2 - Remove		
TWA topsides	Accommodation & Process module	7.500
TWA/IPF topsides	Process module	1.000
SUM		8.500



Tyra East process platform



This document contains proprietary information belonging to Maersk Oil and shall not be wholly or partially reproduced nor disclosed without prior written permission from Maersk Oil




Decommissioning - Tyra Future

Campaign 3 – Removal of Jackets

Tyra East Facilities		Dry Weight [mT]
Campaign 3 - Remove		
TEA jacket	8-legged	3.500
TED flare jacket	3-legged	590
TEF jacket	Tripod	880
SUM		4.970

Tyra West Facilities		Dry Weight [mT]
Campaign 3 - Remove		
TWA jacket	4-legged	1.600
TWA/IPF Monopole	ø3000 monopole	500
TWD jacket	3-legged	1.020
SUM		3.120






Offshore construction

- The preparation, hook-down and hookup scope will be done under Maersk Oil supervision
- Over the next 5 years, around
 1.5 million construction man hours will be executed at the installations






Decommissioning

- The method for removing the smaller topsides has been matured in collaboration with multiple suppliers
- The method for removing the large integrated process and accommodation topsides is being established as part of the tender process
- This approach was selected to optimally leverage capabilities and expertise in the market





Next steps

- Tenders for Decommssioning received and under evalation
- Bids out for the major EPC packages
- Final Investment Decision (December)
- Award major contracts (December/January)





End + Q&A

